Lake Vue Electric, Inc.

9322 Greenback Lane, SP E PO Box 655 Orangevale, CA 95662

Estimate

Date	Estimate No.
2/21/2022	2182

Name/Address

Sue Ann Sathre 5681 River Oak Way Carmichael, CA 95608

sueannsathre@aol.com

Customer E-mail Project

Description

Ship To

Carmichael

4333 Mulford Ave

Home Electrical Inspection

4333 Mulford Ave.

We propose to furnish material and labor at the above address per our conversation with Sue Ann. Wiring and installations to include the following:

Main electrical is 100 amp overhead Zinsco panel Breakers were removed to inspect bussing for pitts and burn marks and none were found. This panel is in good shape and is not an issue at this time.

This house was built when a 2-wire system was installed in bedrooms and front rooms. Some 3-wire outlets were installed where no ground is present giving a look of a grounded outlet where there is not. Suggest grounding outlets or change back to 2-wire outlets.

GFI outlets did not trip when tested in kitchen. Recommend check by electrician.

Material and labor to ground outlet: \$195.00 per outlet

Material and labor to replace defective GFI: \$140.00 per GFI

CA Lic. #398381 **Total** \$0.00

Phone # 9169880271

E-mail

LAKVUELECT@SBCGLOBAL.NET